

Planned Work Schedule for the DeHorney family's Habitat Home 112 W. Bond, Denison

All dates and jobs are subject to change, due to weather delays or sub-contractor scheduling issues

To ensure a safe number of volunteers on our worksite each shift, all volunteers are asked to sign up through Carrie Bolin, Volunteer Coordinator, via her e-mail address carriebolin@hotmail.com or her mobile phone # 903-327-3204. You may also contact Laurie Mealy, Executive Director, at lauriemealy@graysonhabitat.org or by phone at 903-893-0009.

Saturday a.m. shifts run from 8:00 a.m. to 12:30 p.m. and Saturday p.m. shifts run from 12:30 p.m. to 5:00 p.m. **Saturday volunteers are being divided into morning and afternoon crews.*

Work day and date	Scheduled work (subject to change) Updated every Monday Last Updated 11/14/2011	# of workers committed	# of workers still needed	Volunteer group committed
Sat am Oct 29	Wall Raising ceremony, framing			Alpha Sigma Tau
Sat pm Oct 29	Complete framing			AC Habitat chapter
Wed, Nov 2	Plumb & brace walls			Core volunteers
Friday, Nov 1	Attach headers, put up OSB			Core volunteers
Sat am Nov 5	Install trusses, wrap with Tyvek			Caterpillar
Sat pm Nov 5	Install trusses; roof decking			AC Habitat Chapter
Wed, Nov 9 8:00 – 2:00	Complete roof decking & paper, brace trusses			Core volunteers
Thurs, Nov 10 8:30 – 2:00	Install windows & doors, build foundation for storage shed			Atmos Energy
Sat am Nov 12	Install siding, clear brush pile			TMC Medical Center
Sat pm Nov 12	Install siding			Western Heights CoC
Wed, Nov 16 8:00 – 2:00	Complete siding Hang insulation/caulk	0	15	Core volunteers
Sat am Nov 19	Install drywall	15	0	Trailblazer
Sat pm Nov 19	Install drywall	10	5	Natosha's family/Sherman Bible
Wed, Nov 23 8:00 – 2:00	Complete drywall	0	15	
<i>After Nov 23</i>	<i>Tape, float, bed and texture</i>		0	subcontractor
Sat Nov 26	Paint interior doors and frames	10	5	Grace Methodist
Wed, Nov 30 8:00 – 2:00	Prime interior walls	0	15	
Sat am Dec 3	Paint interior, install shelving	15	0	TCOG
Sat pm, Dec 3	Install baseboards, hang doors	0	15	
Wed, Dec 7 8:00 – 2:00	Install cabinets and trim	0	15	
Sat am Dec 10	Complete cabinets and trim	15	0	Capio Partners/MBA
Sat pm, Dec 10	Install countertops and trim	0	15	
Wed, Dec 14 8:00 – 2:00	Install light fixtures, towel bars	15	0	CASA
Sat , Dec 17	Complete punch list, lay sod	15	0	Western Heights CoC
Sun , Dec 18	House dedication!!			