

## Planned Work Schedule for Gonzales Habitat Home 144 N. Dallas, Van Alstyne

**Please note: All dates and jobs are subject to change,  
due to weather or sub-contractor scheduling issues**

**To ensure that we have a safe number of volunteers on site each work day, all volunteers are asked to sign up through Carrie Bolin, Volunteer Coordinator, via her e-mail address [carriebolin@hotmail.com](mailto:carriebolin@hotmail.com) or her mobile phone # 903-327-3204.**

**You may also contact Laurie Mealy, Executive Director, at [lauriemealy@graysonhabitat.org](mailto:lauriemealy@graysonhabitat.org) or by phone at 903-893-0009.**

Work day and date	Scheduled work (subject to change) Last Updated on 2/14	Volunteers providing lunch for 20	# of volunteer workers needed	Volunteer group committed
Sat, Nov 14	Frame exterior walls	Lex/Liza Forster		AC Habitat
Wed, Nov 18	Frame interior walls	Janis Hicks		
Thurs, Nov 19	Complete framing	Merrie Johnson		
Fri, Nov 20	WORK DATE CANCELLED			
Sat, Nov 21	Install trusses and braces	Terex		Terex
Wed, Nov 25	MOVED TO SAT, 11/28			
Sat, Nov 28	Put up OSB, wrap house	Lisa Cox, G&P		
Wed, Dec 2	WORK DATE CANCELLED			
Sat, Dec 5	Install roof decking & paper	Mission Possible		AC Baseball
Wed, Dec 9	Complete decking, wrap house	B. Hoeningman		GTAoRealtors
Sat, Dec 12	Install ext doors, windows	Community Bible		
Wed, Dec 16	Install siding	Grace & Peace		
Sat, Dec 19	Install siding	Laurie Mealy		FUMC Men's Missions
	CHRISTMAS BREAK			
Wed, Jan 6	Install siding	Holy Family (BH)		
Sat, Jan 9	WORK DATE CANCELLED			
Wed, Jan 13	Complete siding	FUMCVA(CA/JB)		
Sat, Jan 16	WORK DATE CANCELLED			
Wed, Jan 20	Install insulation	Connie Caldwell		
Sat, Jan 23	Install drywall	Covenant Presby		Covenant Presbyterian
Wed, Jan 27	Install drywall			
Sat, Jan 30	Install drywall, exterior trim	Dan Bentley		Romance Writers
Wed, Feb 3	WORK DATE CANCELLED			
Sat, Feb 6	Complete exterior facia			Sam's Club, McKinney
Wed, Feb 10	WORK DATE CANCELLED			
Sat, Feb 13	Paint interior with primer	FUMC Seeker's		
Wed, Feb 17	Paint interior with top coat	Still needed	7	Still needed
Sat, Feb 20	Hang doors, complete painting	FBC Williamson	None	FBC Williamson Class
Wed, Feb 24	Install trim	Still needed	7	Still needed
Sat, Feb 27	Install cabinets, shelving	First Christian	7	Still needed
Wed, Mar 3	Install countertops, trim	Cobalt Partners	None	Cobalt Partners
Sat, Mar 6	Install door hardware, fixtures	Still needed	15	Still needed
Wed, Mar 10	Complete punch list	Still needed	7	Still needed
Sat, Mar 13	Landscaping	Not needed	none	Master Gardeners